# BRUHAT BANGALORE MAHANAGARA PALIKE

## INSPECTION REPORT

Division: Hebbal | Sub Division: Hebbal / JC Nagar

Ward No. 18

| Descriptions | Details | Remarks |
|---|---|---|
| Name of the work | Construction of drain 2nd and 3rd Main RMV Extension in Ward No. 18 | |
| Administrative Sanction No and Date | AC(E)AS/168-45/13-14 dated: 30/10/2013 | |
| Technical Sanction No and Date | EE(H)TS/96/13-14 dated: 30/10/2013 | |
| Job Number, date and P-code | 018-14-000007 | |
| Estimate Cost (Rs in Lakhs) | Rs. 10.00 Lakhs | |
| Tender (or) Direct Entrustment to KRIDL | Tender | |
| If tendered, Tender notification number date and publication in Daily news paper | EE/H/TEND/09/13-14 dated: | |
| Tender Approval Details | Rs. 1369799.00 | |
| Date of work order and number | EE/H/AE/WO/101/13-14 dated: 10/07/2014 | |
| Stipulated time and completion | 9/9/2014 | |
| Actual date of completion | 30/07/2014 | |
| Delay if any | No Dealy | |
| Reasons for delay | — | |
| Payment made till date | Payment due | |
| Pending bill details status of work | Completed | |
| Quality test report | Sumitted | |
| Photographs of the completed works | Submitted | |
| M.B. No and page number | 1557/11-12 P-5640-645 | |
| Bill form | Submitted | |
| Remarks Recommendations of the inspection team - Name / Mobile No / E-Mail | certified that the above work is inspected on 10-03-2016, verified MB & bill file which are technically chaFc. work is satisfactory. Bill payment may be released. | |

G. R. Hiremath EE (Retd)
District Quality Monitor
Bruhat Bangalore Mahanagara Palike